

Sales Tax Capital Improvement Projects Update

Sales Tax Oversight Committee 03.10.2025

Sales Tax Projects

| Project | Final Projected Completion |
|-----------------------------|--|
| | |
| Littlewood ES Redevelopment | <ul style="list-style-type: none">• Construction Manager → Parrish McCall• Construction commenced Summer 2024• Topping-Out Ceremony held on February 13, 2025• Two (2) new classroom buildings are “dried-in”• Renovations to remaining buildings is progressing• 08/2025: Completion & Move-In target date• On schedule and on budget |