

Sales Tax Capital Improvement Projects Update

Sales Tax Oversight Committee 11.18.2024

Sales Tax Projects

Project	Final Projected Completion
Littlewood ES Redevelopment	<ul style="list-style-type: none">• Summer 2024: LES moved to Transition School• Construction commenced Summer 2024. Demolition of buildings is complete.• Renovations of remaining buildings is progressing.• Tilt panels beginning to be raised 1st week of December 2024.• Topping out/beam signing ceremony in January 2025, TBD.• 08/2025: Completion & Move-In target date.